

**District wise progress of Water Course for F.Y 2018-19  
(Up to September 30, 2018)**

S. No	District	No of Field Teams	Target	WCs Under Lining	WCs Completed
<b>Directorate Upper Sindh Sukkur</b>					
1	Sukkur	03	31	12	01
2	Khairpur	07	74	43	09
3	Ghotki	06	63	18	04
4	N-Feroz	02	21	07	07
5	Shaheed Benazirabad	03	31	18	00
6	Shikarpur	05	53	09	00
7	Larkana	04	42	07	07
8	Kamber @Shahdadkot	06	63	04	01
9	Kashmore @Kandhkot	04	42	09	00
10	Jacobabad	04	42	05	01
<b>Sub Total Upper Sindh</b>		<b>44</b>	<b>462</b>	<b>132</b>	<b>18</b>
<b>Directorate Lower Sindh Hyderabad</b>					
1	Thatta	07	63	20	12
2	Sujawal	08	72	17	02
3	Mirpurkhas	03	147	44	35
4	Sanghar	05	45	20	04
5	Tando Muhammad Khan	05	45	12	11
6	Jamshoro	04	27	13	09
7	Hyderabad	02	18	03	10
8	Dadu	06	54	64	42
9	Matiali	01	09	05	00
10	Tando Allay Yar	01	09	07	06
11	Badin	09	81	45	08
12	Umerkot	01	09	28	03
13	Tharparkar	01	09	01	03
<b>Sub Total Lowe Sindh</b>		<b>53</b>	<b>588</b>	<b>279</b>	<b>145</b>
<b>Grand Total</b>		<b>97</b>	<b>1050</b>	<b>411</b>	<b>163</b>